

Sewage Disposal System Construction Permit

PAGE 1 OF 2

Commonwealth of Virginia
Department of Health

Leicester

Health Department



Health Department

Identification Number 151-89-508

Map Reference 27-17A

General Information

New ☒ Repair ☐ Expanded ☐ Conditional ☐ FHA ☐ VA ☐ Case No.
Based on the application for a sewage disposal system construction permit filed in accordance with Section 3.13.01, a construction permit is hereby issued to:
Owner Wallace C. Sawyer Telephone 438-5540
Address P.O. Box 728 White Stone, Va. 22578
For a Type I Sewage disposal system which is to be constructed on/at USH 3 onto USH 675, 4.2 mile on 6th
Subdivision Section/Block Lot
Actual or estimated water use 600 gpd.

DESIGN

Water supply, existing: (describe)

To be installed: class IIa - absorption well
cased 100' grouted 20'

Building sewer:
4 I.D. PVC 40, or equivalent.
Slope 1.25" per 10' (minimum).
☐ Other

Septic tank: Capacity 1200 gals. (minimum).
☐ Other

Inlet-outlet structure:
PVC 40, 4" tees or equivalent.
☐ Other

Pump and pump station:
No ☒ Yes ☐ describe and show design.
if yes:

Gravity mains: 3" or larger I.D., minimum 6" fall per 100', 1500 lb. crush strength or equivalent.
☐ Other

Distribution box:
Precast concrete with 10+ ports.
☐ Other

Header lines:
Material: 4" I.D. 1500 lb. crush strength plastic or equivalent from distribution box to 2' into absorption trench. Slope 2" minimum.
☐ Other

Percolation lines:
Gravity 4" plastic 1000 lb. per foot bearing load or equivalent, slope 2" 4" (min. max.) per 100'.
☐ Other

Absorption trenches:
Square ft. required 1080; depth from ground surface to bottom of trench 36"; aggregate size .5-1.5"; Trench bottom slope 2" - 4" / 100 ft; center to center spacing 9'; trench width 3'; Depth of aggregate 13"; Trench length 60'; Number of trenches 6

NOTE: INSPECTION RESULTS

Water supply location: Satisfactory yes ☒ no ☐
comments 5/23/90 R. M. W. C. H. E. D. I. C. H.

G. W. 2 Received: yes ☐ no ☒ not applicable ☐
N

Building sewer: yes ☒ no ☐ comments
Satisfactory

Pretreatment unit: yes ☒ no ☐ comments
Satisfactory

Inlet-outlet structure: yes ☒ no ☐ comments
Satisfactory

Pump & pump station: yes ☐ no ☒ comments
Satisfactory

Conveyance method: yes ☒ no ☐ comments
Satisfactory

Distribution box: yes ☒ no ☐ comments
Satisfactory

Header lines: yes ☒ no ☐ comments
Satisfactory

Percolation lines: yes ☒ no ☐ comments
Satisfactory

Absorption trenches: yes ☒ no ☐ comments
Satisfactory

Date 4-12-90 Inspected and approved by:
R. M. W. C. H. E. D. I. C. H.
Sanitarian

Completion Statement

27-17A

Commonwealth of Virginia
State Department of Health

Health Department
Identification Number 151-89-508

Lancaster Co. Health Department

Name of Company/Corporation/Individual: Thomas W. Beasley

Address: RL1 Box 8 Farnham, VA 22460 Telephone: 354-9658

Owner's Name Wallace C. Sawyer

Owner's Address _____

Location of Installation: Lot _____ Block _____

Section: _____ Subdivision: _____

Other: _____

I hereby certify that the onsite sewage disposal system has been installed and completed in accordance with the construction permit issued (date) 4-17-90 1-2-90 and is in compliance with Part D of the Sewage Handling and Disposal Regulations and when appropriate the plans and specifications for the project.

4-17-90

Date

Thomas W. Beasley Jr.

Signature and Title

C.H.S. 203 Rev. 4/83

Sewage Disposal System Operation Permit

completed

Commonwealth of Virginia
Department of Health

Health Department
Identification No. 151-89-508
LANCASTER COUNTY Health Department



Tax Map No. 627-17A

Wallace C. Sawyer is Hereby Granted Permission to Operate a (Type) I Sewage Disposal System Having a Design Capacity of 600 gpd, at VSH 3 onto VSH 675, 4.2 miles on left.

SUBDIVISION	SECTION/BLOCK	LOT
		<u>17A</u>

This permit is Issued in Accordance with the Provisions of 32.1, Chapter 6 of the Code of Virginia as Amended and Section(s) IV of the Sewage Handling and Disposal Regulations of the Virginia Department of Health and with Previously Issued permits _____

Dated _____

with the understanding that the Owner and/or any Subsequent Owner will operate the Sewage Disposal System in Accordance with the Sewage Handling and Disposal Regulations of the Virginia Department of Health and any Variances or Conditions Granted. Issuance of an Operating Permit does not imply or Guarantee that the Sewage Disposal System will Function for any Specified Period of Time.

VARIANCES GRANTED
☒ NONE ☐ SEE ATTACHED

SPECIAL CONDITIONS
☒ NONE ☐ SEE ATTACHED

B. Sawyer

Effective Date

Recommended (Sanitarian)

Approved (State Health Commissioner)

Completion Statement

Commonwealth of Virginia
State Department of Health

2/11/13 # 27-17A

Health Department
Identification Number:

151-13-0065

hancaster

Health Department

Name of Company/Corporation/Individual:

Millers Septic Service, Inc.

Address:

P.O. Box 1345, Saluda, Va. 23149

Telephone:

804-758 43

Owner's Name:

Joseph Hartsoe

Owner's Address:

3849 Black Stump Rd, Williams, Va. 22576

Location of Installation: Lot:

Block:

Section:

Subdivision:

Other:

3849 Black Stump Rd

I hereby certify that the onsite sewage disposal system has been installed and completed in accordance with the construction permit issued

(Date)

5/28/13

and is in compliance with Part D of the Sewage Handling and Disposal Regulations and when appropriate the plans and

specifications for the project.

Date

7/18/13

Signature and Title

Miller J. Miller, Sec. / Treas.