

CERTIFICATE OF TITLE 5 INSPECTION

Inspection requested by:	
Name: Dan Swartzendruber	
Address: 293 Taylor Rd	
City, State & Zip: Stow MA 01775-1610	
Report preference: XEmail	X Mail
Inspection Location:	
Street Address: 293 Taylor Rd	
City, State & Zip: Stow MA 01775-1610	
System Type:	System size: 1500
# of Compartments 2	Yes
Date of Inspection: 08/15/2024	

NOTE: This inspection report is valid for 3 years from the date of the inspection, if the tank is pumped annually.



page.

Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

MA	01775-1	08/15/2024	
State	Zip Code	Date of Inspection	

Inspection results must be submitted on this form. Inspection forms may not be altered in any way. Please see completeness checklist at the end of the form.

Important: When filling out forms on the computer, use only the tab key to move your cursor - do not use the return key.





Inspector Information			
Jason I. Gauthier			
Name of Inspector			
Northboro Septic Service, Inc.	dba Curtis Septic		
Company Name	•		
124 Main Street			
Company Address			
Northboro	MA	01532	
City/Town	State	Zip Code	
(508) 393-7234	SI4239		
Telephone Number	License Number		

B. Certification

I certify that: I am a DEP approved system inspector in full compliance with Section 15.340 of Title 5 (310 CMR 15.000); I have personally inspected the sewage disposal system at the property address listed above; the information reported below is true, accurate and complete as of the time of my inspection; and the inspection was performed based on my training and experience in the proper function and maintenance of on-site sewage disposal systems. After conducting this inspection I have determined that the system:

- 1. 🕱 Passes
- Conditionally Passes
- .

 Needs Further Evaluation by the Local Approving Authority
- 4. Tails

P. Som

08/15/2024

Date

The system inspector shall submit a copy of this inspection report to the Approving Authority (Board of Health or DEP) within 30 days of completing this inspection. If the system has a design flow of 10,000 gpd or greater, the inspector and the system owner shall submit the report to the appropriate regional office of the DEP. The original form should be sent to the system owner and copies sent to the buyer, if applicable, and the approving authority.

Please note: This report only describes conditions at the time of inspection and under the conditions of use at that time. This inspection does not address how the system will perform in the future under the same or different conditions of use.



Commonwealth of Massachusetts

29	93 Taylor Rd			
	perty Address			
Ow	an Swartzendruber mer's Name tow	MA	01775-1	08/15/2024
	y/Town	State	Zip Code	Date of Inspection
C	. Inspection Summary			
	Inspection Summary: Complete 1, 2	, 3, or 5 and all o	f 4 and 6.	
1)	System Passes:			
	I have not found any information in 310 CMR 15.303 or in 310 CM indicated below.	which indicates MR 15.304 exist.	that any of the Any failure crite	failure criteria described eria not evaluated are
	Comments: System appears to be functioning properly under bring the cover to within 6" of grade.	its current usage. It is	recommended that a	riser be installed on the distribution box to
2)	System Conditionally Passes:			
-,	_			
	One or more system component replaced or repaired. The system the Board of Health, will pass.			al Pass" section need to be sement or repair, as approved by
	Check the box for "yes", "no" or "not determined," please explain.	determined" (Y,	N, ND) for the f	ollowing statements. If "not
	The septic tank is metal and over 20 unsound, exhibits substantial infiltrat inspection if the existing tank is replated.	tion or exfiltration	or tank failure	is imminent. System will pass
	* A metal septic tank will pass inspections compliance indicating that the tank is			
	□ Y □ N □ ND	(Explain below):		



Commonwealth of Massachusetts

		aylor R Address	dd					
	-		ndruber					
St	ner's OW /Tow	Name n		MA State	01′ Zip (775-1	08/15/202 Date of Inspec	
			tion Summary (cont.)		· ·		·	
2)	Sve	stem C	onditionally Passes (cont.):					
-,		Pump	Chamber pumps/alarms not o	perational. S	System	will pass	s with Board of	Health approval if
		to brok	vation of sewage backup or br en or obstructed pipe(s) or du aspection if (with approval of E	ie to a broke	en, settle			
			broken pipe(s) are replaced		□ Y	□N	☐ ND (Expl	ain below):
			obstruction is removed		□ Y	□ N	☐ ND (Expl	ain below):
			distribution box is leveled or	replaced	□ Y	□N	☐ ND (Expl	ain below):
			stem required pumping more n will pass inspection if (with a					ucted pipe(s). The
			broken pipe(s) are replaced		□ Y	□N	☐ ND (Expl	ain below):
			obstruction is removed		□ Y	□ N	☐ ND (Expl	ain below):
3)	Fu	rther Ev	valuation is Required by the	Board of H	lealth:			
			ions exist which require furthe stem is failing to protect public					er to determine if
		15.303	stem will pass unless Board (1)(b) that the system is not and the environment:					



Commonwealth of Massachusetts

Title 5 Official Inspection Form Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

293 Taylor	Rd				
Property Address					
Dan Swartz Owner's Name	endruber				
Stow			MA	01775-1	08/15/2024
City/Town			State	Zip Code	Date of Inspection
C. Inspec	tion Su	ummary (cont.)			
-		(00.m.)			
	Cesspo	ol or privy is within 50	feet of a su	rface water	
	Cesspo	ol or privy is within 50	feet of a bo	ordering vegetat	ed wetland or a salt marsh
deter	mines tha	fail unless the Board at the system is funct ironment:			ater Supplier, if any) protects the public health,
100 fe	eet of a su	rface water supply or t	ributary to a	a surface water	AS) and the SAS is within supply. a Zone 1 of a public water
suppl	y. he system	·			50 feet of a private water
☐ TI more	from a priv	vate water supply well*		ne SAS is less tl	han 100 feet but 50 feet or
Metho	od used to	determine distance:			
coliform b to or less	acteria inc	licates absent and the n, provided that no oth	presence of	of ammonia nitro	certified laboratory, for fecal ogen and nitrate nitrogen is equal red. A copy of the analysis must
c. Other:					
4) System F	ailure Cri	teria Applicable to Al	II Systems	:	
You <u>mus</u>	<u>t</u> indicate	"Yes" or "No" to eac	ch of the fo	llowing for <u>all</u>	inspections:
Yes	No				
	×	Backup of sewage in clogged SAS or cess		r system compo	onent due to overloaded or
	×		g of effluen		of the ground or surface waters ool



Commonwealth of Massachusetts

29	93 Taylor	Rd				
	perty Address an Swartz					
	an Swartz ner's Name	enaruber				
	tow			MA	01775-1	08/15/2024
	r/Town			State	Zip Code	Date of Inspection
Ċ.	inspec	ction Su	mmary (cont.)			
4)	System F	ailure Crit	eria Applicable to A	All Systems	: (cont.)	
	Yes	No				
		×	or clogged SAS or	cesspool		outlet invert due to an overloaded
		×	than 1/2 day flow			invert or available volume is less
		×	Required pumping obstructed pipe(s).			st year <i>NOT</i> due to clogged or
		×	Any portion of the S	SAS, cesspo	ool or privy is be	low high ground water elevation.
		×	Any portion of cess tributary to a surface			eet of a surface water supply or
		×	•	•		one 1 of a public water supply
		×	Any portion of a ce	sspool or pri	ivy is within 50 f	eet of a private water supply well
		×	from a private wate system passes if laboratory, for fec of ammonia nitrog	er supply well the well wateal coliform gen and nition	Il with no accept ter analysis, pe bacteria indica rate nitrogen is criteria are tri	100 feet but greater than 50 feet table water quality analysis. [This erformed at a DEP certified ates absent and the presence sequal to or less than 5 ppm, aggered. A copy of the analysis his form.]
		×	The system is a cer	sspool servi	ng a facility with	a design flow of 2000 gpd-
		×	The system <u>fails</u> . criteria exist as des	scribed in 31 uld contact th	0 CMR 15.303, ne Board of Hea	or more of the above failure therefore the system fails. The alth to determine what will be
5)	design fl For large	ow of 10,0	00 gpd to 15,000 gp ou must indicate eith	od.	-	hust serve a facility with a
	Yes	No				
			the system is within	n 400 feet of	a surface drink	ing water supply
			the system is within	n 200 feet of	a tributary to a	surface drinking water supply
			the system is locate Area – IWPA) or a			ea (Interim Wellhead Protection water supply well



Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

City/Town	State	Zip Code	Date of Inspection	
Stow	MA	01775-1	08/15/2024	
Owner's Name				
Dan Swartzendruber				
Property Address				
293 Taylor Rd				

C. Inspection Summary (cont.)

If you have answered "yes" to any question in Section C.5 the system is considered a significant threat, or answered "yes" to any question in Section C.4 above the large system has failed. The owner or operator of any large system considered a significant threat under Section C.5 or failed under Section C.4 shall upgrade the system in accordance with 310 CMR 15.304. The system owner should contact the appropriate regional office of the Department.

6. You must indicate "yes" or "no" for each of the following for all inspections:

Yes	No	
×		Pumping information was provided by the owner, occupant, or Board of Health
	×	Were any of the system components pumped out in the previous two weeks?
×		Has the system received normal flows in the previous two week period?
	×	Have large volumes of water been introduced to the system recently or as part of this inspection?
×		Were as built plans of the system obtained and examined? (If they were not available note as N/A)
×		Was the facility or dwelling inspected for signs of sewage back up?
×		Was the site inspected for signs of break out?
×		Were all system components, excluding the SAS, located on site?
×		Were the septic tank manholes uncovered, opened, and the interior of the tank inspected for the condition of the baffles or tees, material of construction, dimensions, depth of liquid, depth of sludge and depth of scum?
×		Was the facility owner (and occupants if different from owner) provided with information on the proper maintenance of subsurface sewage disposal systems? The size and location of the Soil Absorption System (SAS) on the site has been determined based on:
×		Existing information. For example, a plan at the Board of Health.
×		Determined in the field (if any of the failure criteria related to Part C is at issue approximation of distance is unacceptable) [310 CMR 15.302(5)]



Commonwealth of Massachusetts

293 Taylor Rd

	perty Address an Swartzendruber							
Ow	ner's Name	MA	01775-1	08/15/2024				
	OW /Town	State	Zip Code	Date of Inspectio	n			
_	System Information		<u>'</u>	·				
1.	Residential Flow Conditions:							
	Number of bedrooms (design):	4	Number of bed	rooms (actual):		4		
	DESIGN flow based on 310 CMR 15.2	203 (for exam	ole: 110 gpd x #	of bedrooms):		440		
	Description: 1500 gallon dual compartment tank with filter/distri	bution box/soil abs	sorption system					
	Number of support recidents.					2		
	Number of current residents:							
	Does residence have a garbage grinde	er?				Yes	X	No
	Does residence have a water treatment	nt unit?				Yes	×	No
	If yes, discharges to:							
	Is laundry on a separate sewage system information in this report.)	em? (Include I	aundry system ir	nspection [Yes	×	No
	Laundry system inspected?					Yes	×	No
	Seasonal use?			[Yes	X	No
	Water meter readings, if available (las	t 2 years usag	ge (gpd)):	<u>-</u>	1 111	ate w	J11	
	Detail: Well is 100'+ to the SAS							
	Sump pump?			•	•	Yes		No
	Last date of occupancy:			_	Cur	rent		



Commonwealth of Massachusetts

29	3 Taylor Rd								
	perty Address								
	an Swartzendruber ner's Name								
		ſΑ	017	75-1	08/15/202	24			
City	/Town Sta	ate	Zip C	ode	Date of Inspe	ction			
D.	System Information (cont.)								
2.	Commercial/Industrial Flow Conditions:								
	Type of Establishment:								
	Design flow (based on 310 CMR 15.203):			Gallons pe	er day (gpd)				
	Basis of design flow (seats/persons/sq.ft., etc.)	:							
	Grease trap present?						Yes		No
	Water treatment unit present?						Yes		No
	If yes, discharges to:								
	Industrial waste holding tank present?						Yes		No
	Non-sanitary waste discharged to the Title 5 sy	stem?					Yes		No
	Water meter readings, if available:								
	Last date of occupancy/use:			Date					
	Other (describe below):								
3.	Pumping Records:								
	Source of information:	Last pur	mped by	Curtis Septic	on 5/21/21				
	Was system pumped as part of the inspection?	•			×	Yes		No	
	If yes, volume pumped:	1500 2 o	compartn	nents					
	How was quantity pumped determined?				measurements				
	Reason for pumping:	Remove	e solids aı	nd check the	integrity of the ta	ınk			



Commonwealth of Massachusetts

) XX/	е	MA	01775 1	09/15/2024
OW /Town		MA State	01775-1 Zip Code	08/15/2024 Date of Inspection
	em Information (cont.)	Oldio	Zip dodd	Date of mopeonion
Gy Gt	om morniation (com.)			
Type o	f System:			
×	Septic tank, distribution	box, soil abs	orption system	
	Single cesspool			
	Overflow cesspool			
	Privy			
	Shared system (yes or r	no) (if yes, att	ach previous in	spection records, if any)
		o be obtained	I from system of	he current operation and wner) and a copy of latest er contract
	Tight tank. Attach a cop	y of the DEP	approval.	
	Other (describe):			
	Other (describe): imate age of all components, date 7/10/06 per as built plan	e installed (if	known) and so	urce of information:
Installed	imate age of all components, dat	•	·	urce of information: ☐ Yes 💢 No
Installed Were s	imate age of all components, dat 7/10/06 per as built plan	•	·	
Were s	imate age of all components, date 7/10/06 per as built plan ewage odors detected when arriving Sewer (locate on site plan):	•	e?	
Were s Buildir Depth	imate age of all components, date 7/10/06 per as built plan ewage odors detected when arrivage Sewer (locate on site plan): pelow grade:	•	e?	☐ Yes 💢 No
Were s Buildir Depth	imate age of all components, date 7/10/06 per as built plan ewage odors detected when arriving Sewer (locate on site plan):	•	e? 	☐ Yes 💢 No
Were s Buildir Depth I	imate age of all components, date 7/10/06 per as built plan ewage odors detected when arrivage Sewer (locate on site plan): pelow grade:	•	Uni feet xplain):	☐ Yes 💢 No
Were s Buildir Depth I Materia	imate age of all components, date 7/10/06 per as built plan ewage odors detected when arrival sewer (locate on site plan): pelow grade:	ving at the site	Unifeet xplain):	☐ Yes 🔀 No



Commonwealth of Massachusetts

Title 5 Official Inspection Form Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

293 Taylor Rd Property Address Dan Swartzendruber Ov

	ner's Name :OW		MA	01775-1	08/15/2	2024
	/Town		State	Zip Code	Date of Ins	spection
D.	System Infor	mation (cont.)				
3 .	Septic Tank (locate	e on site plan):		19 ³	' with risers on	inlet and outlet to 4" of grade
	Depth below grade:	:		fee	t	
	Material of construc	ction:				
	concrete	☐ metal	☐ fiberglas	s 🗌 poly	ethylene/	other (explain)
	If tank is metal, list	age:		yea	ırs	
	Is age confirmed by	a Certificate of Cor	mpliance? (atta	· -	ertificate) 0'6"L x 5'8"W	Yes No
	Dimensions:					X 3 D
	Sludge depth:			3	0"	
	Distance from top of	of sludge to bottom of	of outlet tee or b	oaffle 1	,,	
	Scum thickness			5	,,	
	Distance from top of	of scum to top of out	let tee or baffle	1	3"	
	Distance from botto	om of scum to bottor	m of outlet tee o	or baffle 📉	isual Inspection	1
	How were dimension	ons determined?				
	liquid levels as relat	ted to outlet invert, eing. Tank is a 1500 gallon an effluent filter that should	evidence of lead	kage, etc.): t tees are PVC and	of good working	on, structural integrity, g condition. Outlet tee in vidence of any leakage.



Commonwealth of Massachusetts

29	93 Taylor Rd						
	perty Address						
	an Swartzendrub ner's Name	er					
	tow		MA	01775-1	08/15/2		
	/Town	armation /sant	State	Zip Code	Date of Ins	pection	
υ.	System init	ormation (cont)				
7.	Grease Trap (loc	cate on site plan):					
	Depth below grad	de:		fe	et		
	Material of constr	ruction:					
	concrete	☐ metal	☐ fiberglas	s 🗌 po	lyethylene	other (expla	ain):
	Dimensions:			_			
	Scum thickness			_			
	Distance from top	o of scum to top of o	outlet tee or baffle	_			
	Distance from bo	ttom of scum to bot	tom of outlet tee o	or baffle —			
	Date of last pump	oing:			ate		
	Comments (on p	umping recommend elated to outlet inver		outlet tee or ba		n, structural integ	rity,
8.	Tight or Holding	ງ Tank (tank must b	e pumped at time	of inspection)	(locate on s	ite plan):	
	Depth below grad	de:					
	Material of constr	ruction:					
	concrete	☐ metal	☐ fiberglas	s 🗌 po	lyethylene	other (expla	ain):
	Dimensions:		_				
	Capacity:			allons			
	Design Flow:		<u> </u>	allons per day			



Commonwealth of Massachusetts

29	93 Taylor Rd				
	perty Address				
	an Swartzendruber ner's Name				
	toW	MA	01775-1	08/15/2024	
City	r/Town	State	Zip Code	Date of Inspection	
D.	System Information (cont.)				
3.	Tight or Holding Tank (cont.)				
	Alarm present:		☐ Yes ☐] No	
	Alarm level:		Alarm in working	g order: Yes	□ No
	Date of last pumping:		Date		
	Comments (condition of alarm and float sv	witches, etc	c.):		
	,		•		
	* Attach copy of current pumping contract	(required).	Is copy attach	ed?	. ∐ No
).	Distribution Box (if present must be oper	ned) (locate	e on site plan):		
	Depth of liquid level above outlet invert		0"		
	Comments (note if box is level and distribu	ution to out	lets equal, any	evidence of solids of	arryover, any
	evidence of leakage into or out of box, etc Box is level with equal distribution to all 3 outlets. A sm	.):			
	of the box. Box is 20" below grade. It is recommended to				



Owner

page.

information is required for every

293 Taylor Rd

Title 5 Official Inspection Form Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

Commonwealth of Massachusetts

	rayioi ix	<u> </u>				
	erty Address n Swartze:	ndruber				
Owne	er's Name		MA	01775-1	08/15/20	24
Sto City/7			State	Zip Code	Date of Inspe	
		Information (cont.)	Olulo	2.10 0000	Date of more	Such
10.	Pump Cha	mber (locate on site plan):				
	Pumps in v	vorking order:			☐ Yes	□ No*
	Alarms in v	vorking order:			☐ Yes	☐ No*
1	Comments	(note condition of pump chan	nber, condition	on of pumps and	d appurtenand	ces, etc.):
-						
=						
-						
,	* If pumps	or alarms are not in working o	rder, system	is a conditional	pass.	
11.	Soil Absor	rption System (SAS) (locate of	on site plan,	excavation not	required):	
	If SAS not	located, explain why:				
_						
-						
	Туре:					
		leaching pits		number:		
		leaching chambers		number:		
		leaching galleries		number:		
		leaching trenches		number, le	ength:	1 @ 18'W x 50'L per
	×	leaching fields		number, d	imensions:	plan
		overflow cesspool		number:		
		innovative/alternative syst	tem			
		Type/name of technology:	· —			



Commonwealth of Massachusetts

293 Taylor Rd

an Swartzendruber ner's Name		0.4.===	0.0/4.7/2.0.7
ow	MA	01775-1	08/15/2024
/Town	State	Zip Code	Date of Inspection
System Information (cont.)			
Soil Absorption System (SAS) (cont.)			
	مد المسام على م	iailuma laval a f m	anding down asil soudition
Comments (note condition of soil, signs vegetation, etc.):	of nyaraulic t	allure, level of p	onding, damp soil, condition (
Dry gravel soil with no signs of any hydraulic failure.	No ponding. No	rmal grass vegetation.	
Cesspools (cesspool must be pumped	as part of ins	pection) (locate	on site plan):
N			
Number and configuration			
Depth – top of liquid to inlet invert			
Depth of solids layer			
Depth of scum layer			
Dimensions of cesspool			
Materials of construction			-
Indication of many devetor inflate			
Indication of groundwater inflow			∐ Yes ∐ No
Comments (note condition of soil, signs	of hydraulic f	ailure, level of p	onding, condition of vegetation
etc.):			



Commonwealth of Massachusetts

293 Taylor Rd			
Property Address			
Dan Swartzendruber			
Owner's Name	3.64	01775 1	00/15/0004
Stow	MA	01775-1	08/15/2024
City/Town	State	Zip Code	Date of Inspection
D. System Information (cont.)			
13. Privy (locate on site plan):			
Materials of construction:			
Dimensions			
Depth of solids			
Comments (note condition of soil, signs o etc.):	f hydraulic	failure, level of p	oonding, condition of vegetation,
-			



Owner

page.

information is

required for every

Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

293 Taylor Rd Property Address

Dan Swartzendruber

Owner's Name

State Zip Code Date of Inspection


08/15/2024

D. System Information (cont.)

14. Sketch Of Sewage Disposal System:

Provide a view of the sewage disposal system, including ties to at least two permanent reference landmarks or benchmarks. Locate all wells within 100 feet. Locate where public water supply enters the building. Check one of the boxes below:

hand-sketch in the area below drawing attached separately





Commonwealth of Massachusetts

Title 5 Official Inspection Form Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

wner's Name StoW ty/Town		MA State	01775-1 Zip Code	08/15/2024 Date of Inspection
-	em Information (cont.)	Oldio	2.10 0000	Date of Inopedion
5. Site Ex	am:			
Che	eck Slope			
Sur	face water			
Che	eck cellar			
⊠ Sha	allow wells			
Estimat	ed depth to high ground water:		60" to 80	"
Please	indicate all methods used to determine	ne the hi		r elevation:
X	Obtained from system design pla	ans on re	ecord	
	If checked, date of design plan r	eviewed	6/20/06 Date	
	Observed site (abutting property	/observa		150 feet of SAS)
	Checked with local Board of Hea	alth - exp	lain:	
П	Checked with local excavators, i	nstallers	- (attach docun	nentation)
	Accessed USGS database - exp		•	,
You mu Soil testin	ust describe how you established the ng info dated 6/9/06 on design plan dated 6/20/06 li	high gro	und water eleva from 60" to 80".	ation:

Before filing this Inspection Report, please see Report Completeness Checklist on next page.



Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

293 Taylor Rd				
Property Address				
Dan Swartzendruber				
Owner's Name				
Stow	MA	01775-1	08/15/2024	
Citv/Town	State	Zip Code	Date of Inspection	

E. Report Completeness Checklist

Complete all applicable sections of this form inclusive of:

- A. Inspector Information: Complete all fields in this section.
- B. Certification: Signed & Dated and 1, 2, 3, or 4 checked
- C. Inspection Summary:
 - 1, 2, 3, or 5 completed as appropriate
 - 4 (Failure Criteria) and 6 (Checklist) completed
- D. System Information:
 - For 8: Tight/Holding Tank Pumping contract attached
 - For 15: Sketch of Sewage Disposal System drawn on pg. 16 or attached
 - For 16: Explanation of estimated depth to high groundwater included



House





Inlet tee






Outlet tee with filter





Distribution box





As built plan





Plan

AS-BUILT RE	PLACEMENT S	SEWAGE	DISPOSA	L SYSTEM PLAN
APPLICANT: DONA	LD SHREVE			JUL 1 2 2006
LOCATION: 293 1	TAYLOR ROAD	STOW, MAS	SSACHUSETT	Town of Stow Board of Health
DATE: 6/20/2006	DESIGNED BY: ML DRAWN BY: ML	SCALE: AS NO APPROVED:	DTED	
and OF Man	CHECKED BY: TD Jr.	JOB N° 1734	\1734\DWG\	\septicdesign.dwg
THOMAS P. DIPERSIO, JR. CIVIL No. 40077 TO SESSION ENG.	13/00	& Enginee	oring Consultar s, Civil & Environmen 265 WASH HUDSON,	D SURVEYORS Ints, Inc. Intal Engineers, Planning Consultants HINGTON STREET IN MA 01749 1978) 562-3981



As built





Design info

SYSTEM DESIGN DATA

DESIGN LOADING: 4 BR. AT 110 GPD= 440 GPD

AVG. DAILY FLOW

SEPTIC TANK REQUIRED: _____ 440 ____ X 200%= 880 GAL, OR 1500 GAL, MIN.

AVG. DAILY FLOW

SEPTIC TANK PROVIDED: 1500 GALLONS

AVG. DAILY FLOW

LONG TERM ACCEPTANCE RATE (LTAR) FOR <2.0 MPI = 0.74 GPD/SF

** TOWN OF STOW REQ'MT.: 150% OF TITLE 5

LEACHING AREA PROVIDED: SIDEWALL AREA: N/A

BOTTOM AREA: (1)(18)(50) = 900 S.F.

TOTAL AREA: 900 S.F.

CAPACITY: (900)(0.74) = 666 GPD

NOTE: GARBAGE GRINDER NOT ALLOWED



Elevations

- 1500 GALLON SEPTIC TANK 2-COMPARTMENT INLET INV.=96.0± OUTLET INV.=95.75
- DISTRIBUTION BOX INLET INV.=93.87 OUTLET INV'S=93.70
- 18'x 50' LEACHING BED

 W/6" OF ¾ -1½" D.W. STONE
 BOT. STONE EL.= 92.80

 INV'S © ENDS= 93.30 √
 INV'S © BEGIN= 93.55 √
 BREAKOUT EL.=94.05

AS-BUILT COMPONENTS (7-10-06) SHOWN AS SHADED

- 1500 GAL. SEPTIC TANK INLET = 95.09 OUTLET = 94.84
- DISTRIBUTION BOX INLET = 93.79 OUTLET = 93.62
- BOTTOM=92.8 END INVS.=93.28 BEGIN. INVS.=93.54



Permit and Certificate of Compliance

	,	
No.	22/06	
	001	

COMMONWEALTH OF MASSACHUSETTS

Board of Health, STOW MA. APPLICATION FOR DISPOSAL SYSTEM CONSTRUCTION PERMIT

Application for a Permit to Construct()	Repair# U	pgrade()	Abandon() -	☐ Complete System	☐ Individual Components

Location 293 lablor Rd (TOW	Owner's Name DON Shreve
Map/Parcel#	Address 293 Taylor Rd. STOW
Lot#	Telephone#
Installer's Name Wy licen Murchy	Designer's Name Thomas Land Surv.
Address 20 Taylor Rd. STOW	Address / flow himster T. Holory MA
Telephone# 978 - 897-9134	Telephone# 978 - 52 - 7981
1 112 2 1	1/0 300 3.101
Type of Building DWelling - Kesidense	Lot Size sq. ft.
Owelling - No. of Bedrooms	Garbage grinder ()
Other - Type of Building	No. of persons Showers (), Cafeteria ()
Other Fixtures 400	- 166
/ / _ /	esign flow 666 Design flow provided 66 O gpd
Plan: Date 6 / O 6 Number of sheets	Revision Date
Description of Soil(s)	
Soil Evaluator Form No. Name of Soil Evalua	tor Date of Evaluation
instalked, also new 18	x so bean wg.
The undersigned agrees to install the above described Individual Sew further agrees to not to place the system in operation until a Certifica Signed William L. Milliam Date	ste of Compliance has been issued by the Board of Health.
Inspections	
biling 7/10/06 Reid	
11.1.	
116/04	
16/36 Took is is is the COMMONWEALTH O	OF MASSACHUSETTS STOW MA. F COMPLIANCE
and and rotting city Bound of HORF	
Description of Works & Builtvidual Components Complete S	ystem
Board of Hard OF CERTIFICATE OF CERT	ystem
Description of Works Shaftvidual Component(s) Complete St. The underly the bereby certify that the Sewage Disposal System; Co. The Underly Complete St. T. M. St. J.	stem nstructed (), Repaired (), Upgraded (), Abandoned ()
Description of Works Qualify ideal Components Qualify CERTIFICATE Of CERTIFICATE Of Complete St. The underlying benefity certify that the Sewage Disposal System; Complete St. The underlying benefity certify that the Sewage Disposal System; Complete St. The underlying Disposal System; Comple	estem nstructed (), Repaired (), Upgraded (), Abandoned () 00 (Title 5) and the approved design plans/as-built plans relating to
Board of Hospital OCERTIFICATE OF CERTIFICATE OF CE	nstructed (), Repaired (), Upgraded (), Abandoned ()
Description of Works O Institutedual Component(s) O Complete S: The underlyighed hereby certify that the Sewage Disposal System; Co- toy: It is a constant of the provisions of \$10 CMR 15. Approved Installed in accordance with the provisions of \$10 CMR 15. Approved Installer Managery	pstem instructed (), Repaired (), Upgraded (), Abandoned () 00 (Title 5) and the approved design plans/as-built plans relating to Design Flow (gpd)
Description of Works Statistical Components CERTIFICATE OF CER	nstructed (), Repaired (), Upgraded (), Abandoned () 00 (Title 5) and the approved design plans/as-built plans relating to Design Flow (gpd) Date: 7/13/06
Description of Works O Institutedual Component(s) O Complete S: The underlyighed hereby certify that the Sewage Disposal System; Co- toy: It is a constant of the provisions of \$10 CMR 15. Approved Installed in accordance with the provisions of \$10 CMR 15. Approved Installer Managery	nstructed (), Repaired (), Upgraded (), Abandoned () 00 (Title 5) and the approved design plans/as-built plans relating to Design Flow (gpd) Date: 7/3/0/ t the system will function as designed.
Description of Works State Components Complete State United States State	nstructed (), Repaired (), Upgraded (), Abandoned () 00 (Title 5) and the approved design plans/as-built plans relating to Design Flow (gpd) Date: 7/13/06
Board of Higher CERTIFICATE Of CERTI	nstructed (), Repaired (), Upgraded (), Abandoned () 00 (Title 5) and the approved design plans/as-built plans relating to Design Flow (gpd) Date: 7/3/06 the system will function as designed.
Board of Higher CERTIFICATE Of CERTI	onstructed (), Repaired (), Upgraded (), Abandoned () Of (Title 5) and the approved design plans/as-built plans relating to Design Flow (gpd) Date: 7/3/04 OF MASSACHUSETTS
Board of Higher CERTIFICATE Of CERTI	nstructed (), Repaired (), Upgraded (), Abandoned () 00 (Title 5) and the approved design plans/as-built plans relating to Design Flow (gpd) Date: 7/3/06 the system will function as designed.
Board of Hard CERTIFICATE Of CERTIFI	nstructed (), Repaired (), Upgraded (), Abandoned () 00 (Title 5) and the approved design plans/as-built plans relating to Design Flow (gpd) () Date: 7/B/06 the system will function as designed. PER SOLUTION MA.
Description of Works Distributed Components Complete St. The undergraphs hereby certify that the Sewage Disposal System; Components Complete St. The undergraphs hereby certify that the Sewage Disposal System; Components The installer The provisions of \$10 CMR 15. The issuance of this permit shall not be construed as a gustantee that COMMONWEALTH Common of Health, DISPOSAL SYSTEM COMMONIA COMMONWEALTH COMMONWEALTH Board of Health, Commonwealth Commonwealth DISPOSAL SYSTEM COMMONIA Components DISPOSAL SYSTEM COMMONIA Commonwealth DISPOSAL SYSTEM COMMONIA Components DISPOSAL SYSTEM COMMONIA Commonents DISPOSAL SYSTEM COMMONIA	nstructed (), Repaired (), Upgraded (), Abandoned () 00 (Title 5) and the approved design plans/as-built plans relating to Design Flow (gpd) () Date: 7/5/0/- (the system will function as designed. DEMASSACHUSETTS MA. ONSTRUCTION PERMIT
Description of Works Distributed Components Complete St. The underlying the benefity certify that the Sewage Disposal System; Complete St. The underlying the benefity certify that the Sewage Disposal System; Complete St. The underlying the benefity certify that the sewage Disposal System; Complete St. The provision of St. The provisions of \$10 CMR 15. Approved Inspector: The issuance of this permit shall not be construed as a gostfantee that COMMONWEALTH (Board of Health, DISPOSAL SYSTEM COMPLET Permission is hereby granted to; Construct() Repaired U	patem nstructed (), Repaired (), Upgraded (), Abandoned () 00 (Title 5) and the approved design plans/as-built plans relating to Design Flow [J] [gpd] Date: 7/13/0/ (the system will function as designed. DEF MASSACHUSETTS DIV MA. ONSTRUCTION PERMIT [pgrade() Abandon() an individual sewage disposal system
Description of Works Distributed Components CERTIFICATE OF CER	nstructed (), Repaired (), Upgraded (), Abandoned () 00 (Title 5) and the approved design plans/as-built plans relating to Design Flow (gpd) () Date: 7/3/0/- (the system will function as designed. DEMASSACHUSETTS ONSTRUCTION PERMIT (pgrade() Abandon() an individual sewage disposal system as described in the application for
Description of Works Distrividual Component(s) Complete St. The under property certify that the Sewage Disposal System; Complete St. The under property certify that the Sewage Disposal System; Complete St. The under property certify that the Sewage Disposal System; Complete St. The under property certify that the Sewage Disposal System; Complete St. The under property certify that the Sewage Disposal System; Complete St. The under property certify that the Sewage Disposal System Complete St. The under property certify that the Sewage Disposal System Complete St. The issuance of this permit shall not be construed as a gustrantee that COMMONWEALTH (Board of Health, Sewage Disposal System Construction Permit No. 23/44 dated Disposal System Construction Permit No. 23/44 dated Constructi	patem nstructed (), Repaired (), Upgraded (), Abandoned () 00 (Title 5) and the approved design plans/as-built plans relating to Design Flow
Description of Works State Components State Of House State Of State Of House Of Hous	patem nstructed (), Repaired (), Upgraded (), Abandoned () 00 (Title 5) and the approved design plans/as-built plans relating to Design Flow



Soil testing info

TH 1	6/9/06			ELEV.=92.5		
DEPTH FROM URFACE (INCHES)	SOIL HORIZON	SOIL TEXTURE (USDA)	SOIL COLOR (MUNSELL)	SOIL MOTTLING	OTHER (STRUCTURE, STONES, BOULDERS	
0-6"	A	SL	10YR 3/2		CRUMB, NO	GRAVEL.
6-20"	B	LS	10YR 5/6	-	MASSIVE, NO	GRAVEL
20-68"	с	SAND (TR. SLT)	2.5Y 5/4	60"	SINGLE G NO CRAVEL,	
TEST WITNESSE	D BY JACK W	ALLACE, STOW H	EALTH DIRECTO	₹	ESHGW @ 60" (EL = 87.5) NO WEEPING, STANDING WAT	ER NOT ENCOUNTERE
TH 2					ELEV.=95.5	
DEPTH FROM	SOIL	SOIL TEXTURE	SOIL COLOR	SOIL	OTHER	
SURFACE (INCHES)	HORIZON	(USDA)	(MUNSELL)	MOTTLING	(STRUCTURE, STOWES, BOULDERS	CONSISTENCY, % GRAVE
0-26"	A	St.	10YR 3/2		CRUMB, NO GRAVEL	
26-34"	8	SL	10YR 5/6		MASSIVE, NO CRAVEL	
34-108	С	SAND (TR. SILT)	2.5Y 5/4	80"	SINGLE GRAIN, NO GRAVEL, UNIFORM	
TEST WITNESSE	D BY JACK W	ALLACE, STOW H	EALTH DIRECTO	3	ESHCW @ 80" (EL = 88.8) NO WEEPING, STANDING WAT	ER NOT ENCOUNTERE
DEPTH FROM SURFACE (INCHES)	SOL	SOIL TEXTURE	SOIL COLOR	SOL	OTHER	
					(STRUCTURE, STONES, BOULDERS	



System profile

