

Sewage Disposal System Operation Permit

Commonwealth of Virginia
Department of Health

Tax Map No. 16(4)2

Health Department
Identification No. 179-99-080
Richmond County Health Department



John W. Peyton is Hereby Granted Permission
to Operate a (Type) I Sewage Disposal System Having a Design Capacity of 450 gpd,
Rt 3 W, 1/2 Rt. 690, on left between Tallent Town Rd & Chestnut Hill Rd

SUBDIVISION	SECTION/BLOCK	LOT

This permit is Issued in Accordance with the Provisions of 32.1, Chapter 6 of the Code of Virginia as Amended and Section IV of the Sewage Handling and Disposal Regulations of the Virginia Department of Health a
with Previously Issued permits _____

Dated _____

with the understanding that the Owner and/or any Subsequent Owner will operate the Sewage Disposal System in Accordance with the Sewage Handling and Disposal Regulations of the Virginia Department of Health and any Variances or Conditions Granted. Issuance of an Operating Permit does not imply or Guarantee that the Sewage Disposal System will Function for any Specific Period of Time.

VARIANCES GRANTED

☒ NONE ☐ SEE ATTACHED

SPECIAL CONDITIONS

☒ NONE ☐ SEE ATTACHED

11-12-99

Effective Date

Harriet E. Vandenberg
Recommended (Sanitarian)

[Signature]
Approved (State Health Commissioner)

C.H.S. 205 Rev. 4/83

Completion Statement

Commonwealth of Virginia
State Department of Health

Health Department
Identification Number 179-99-080

TM 16(4)3

Richard Co

Health Department

Name of Company/Corporation/Individual: [Signature]

Address: W. 1st St

Telephone: 323-3124

Owner's Name: John W. Peyton

Owner's Address: 1346 Chestnut Hill Rd

Location of Installation: Lot _____

Block _____

Section: _____

Subdivision: _____

Other: on left between Tallent Town Rd & Chestnut Hill Rd

I hereby certify that the onsite sewage disposal system has been installed and completed in accordance with the construction permit issued (date) 9/15/99 and is in compliance with Part D of the Sewage Handling and Disposal Regulations and when appropriate the plans and specifications for the project.

11/99

Date

[Signature]
Signature and Title

C.H.S. 203 Rev. 4/83

Pg. 1 of 3

10-08-99 Revisions
made to
original
permit.

Water Supply and/or Sewage Disposal System Construction Permit

Commonwealth of Virginia
Department of Health

Richmond County Health Department

Health Department
Identification Number
Map Reference179-99-080
16(4)2

General Information

Water Supply System: New ☒ Repair ☐ Public ☐ FHA ☐ VA ☐ Case No. ☐
 Sewage Disposal System: New ☒ Repair ☐ Expanded ☐ Conditional ☐ Public ☐
 Based on the application for a sewage disposal system construction permit filed in accordance with Section 2.13 E, of the Sewage Handling and Disposal Regulations and/or Section 2.13 of the Private Well Regulations a construction permit is hereby issued to:
 Owner John W. Peyton Watson, VA 22572 Telephone 804 333-3406
 Address 1346 Chestnut H:11 Rd. For a Type I Sewage Disposal System or Well to
 be constructed on/at Pt. 3 W, T/L Pt. 690 - on left between Tallent Town Rd + Chestnut H:11 Rd.
 Subdivision N/A Section/Block ☐ Lot ☐ Actual or estimated water use 450 gpd

DESIGN

NOTE: SEWAGE DISPOSAL SYSTEM INSPECTION RESULTS

Water supply, existing: (describe) ☐Water supply location: Satisfactory yes ☒ no ☐
comments Drilled by Bill HallTo be installed: class IIIA
cased 100' + grouted 20'Completion Report
G. W. 2 Received: yes ☐ no ☐ not applicable ☐Building sewer: 4" I.D. PVC Schedule 40, or equivalent.
Slope 1.25" per 10' (minimum).
☐ Other ☐Building sewer: yes ☒ no ☐ comments
SECTIONSeptic tank: Capacity 1000 gals. (minimum).
☐ Other ☐Pretreatment unit: yes ☒ no ☐ comments
SatisfactoryInlet-outlet structure: ☒
PVC Schedule 40, 4" tees or equivalent.
☐ Other ☐Inlet-outlet structure: yes ☒ no ☐ comments
Satisfactory Zabel Filter in outlet teePump and pump station:
No ☒ Yes ☐ describe and show design.
if yes: ☐Pump & pump station: yes ☐ no ☐ comments
Satisfactory N/AGravity mains: 3" or larger I.D., minimum 6" fall per 100', 1500 lb. crush strength or equivalent.
☐ Other ☐Conveyance method: yes ☒ no ☐ comments
SatisfactoryDistribution box: ☒
Precast concrete with 10 ports.
☐ Other ☐Distribution box: yes ☒ no ☐ comments
SatisfactoryHeader lines: ☒
Material: 4" I.D. 1500 lb. crush strength plastic or equivalent from distribution box to 2' into absorption trench. Slope 2" minimum.
☐ Other ☐Header lines: yes ☒ no ☐ comments
SatisfactoryPercolation lines: ☒
Gravity 4" plastic 1000 lb. per foot bearing load or equivalent, slope 2" 4" (min. max.) per 100'.
☐ Other ☐Percolation lines: yes ☒ no ☐ comments
SatisfactoryAbsorption trenches: ☒
Square ft. required 825; depth from ground surface to bottom of trench 44"-60" aggregate size 5-1.5"; Trench bottom slope 2-4" / 100'; center to center spacing 9'; trench width 36"; Depth of aggregate 13"; Trench length 55'; Number of trenches 5Absorption trenches: yes ☒ no ☐ comments
Satisfactory Upper most line @ 72" depthDate 11-12-99 Inspected and approved by:
W. H. E. Vanlandingham
Sanitarian0-08-99
large
red
to
epth
a new
Vanlandingham

PO. 2 of 3

~~RECEIVED~~ ~~Q-101~~ T.M. 16(4) 2

Health Department
Identification Number 179-99-080

Schematic drawing of sewage disposal and/or water supply system and topographic features.

Show the lot lines of the building site, sketch of property showing any topographic features which may impact on the design of the well or sewage disposal system, including existing and/or proposed structures and sewage disposal systems and wells within 200 feet. The schematic drawing of the well site or area and/or sewage disposal system shall show sewer lines, pretreatment unit, pump station, conveyance system, and subsurface soil absorption system, reserve area, etc. When a nonpublic drinking water supply is to be permitted, show all sources of pollution within 200 feet.

☐ The information required above has been drawn on the attached copy of the sketch submitted with the application. Attach additional sheets as necessary to illustrate the design.

* Install 5-55' lines as shown.
60"-44" deep, 36" wide tan 9' centers

* Install III A well as shown

NOTE 10-08-99 Charges made to layout and depth of drainfield
LaNeve Vanlandingham

This sewage disposal system and/or water supply is to be constructed as specified by the permit ☒ or attached plans and specifications _____.

This sewage disposal system and/or well construction permit is null and void if (a) conditions are changed from those shown on the application (b) conditions are changed from those shown on the construction permit.

No part of any installation shall be covered or used until inspected, corrections made if necessary, and approved, by the local health department or unless expressly authorized by the local health dept. Any part of any installation which has been covered prior to approval shall be uncovered, if necessary, upon the direction of the Department.

Date: 9-15-99 Issued by: M. L. Vanlandingham
Sanitarian

Date: _____ Reviewed by: _____
Supervisory Sanitarian


This Construction
Permit Valid until
3-15-2001

If FHA or VA financing

Reviewed by Date _____ Date _____
Supervisory Sanitarian Regional Sanitarian

10-08-99

Changes made
to layout and
depth of change
w. Varlandighan



RIC 16423C

Commonwealth of Virginia
Uniform Water Well Completion Report

RECEIVED MAR 13 200

Owner John W Peyton
Address 1346 Chestnut Hill Rd
WALSBW VA 22572
Phone 333-3406
Location on left between Walnut & Chestnut Hills
Tax Map ID 16-142
VDH Permit 179-994280
WWCB Permit _____
WWCB ID _____
County Piedmont

* Well Data *

General Information

Drilling Method Mud Rotary
Depth to Bedrock _____
Static Water Level 125'
Well Disinfected (Y or N) Y

Date Completed 11/11/99
Yield 20 (GPM)
Stabilized Water Level _____
Disinfectant Used Chlorine

Total Depth of Well 292'
Length of Test _____
Natural Flow (Rate) _____
Amount Used 600 grams

Casing Above
From 260' to 240'
Size 4.5 Material Plastic
Weight/Schedule 40

From 240' to 275'
Size 2 Material Plastic
Weight/Schedule 40

From 290' to 292'
Size 2 Material Plastic
Weight/Schedule 40

Gravel Pack

From 300 to 200

From _____ to _____

From _____ to _____

Grout Pitless

From Adapted to 20'
Bore Hole Size 1 1/8
Type Bentonite
Method Pumped

From _____ to _____
Bore Hole Size _____
Type _____
Method _____

From _____ to _____
Bore Hole Size _____
Type _____
Method _____

Water Zones or Screened Intervals

From 275 to 290
Mesh Size 020 Diam. 2
From _____ to Sch-80
Mesh Size _____ Diam. _____

From _____ to _____
Mesh Size _____ Diam. _____
From _____ to _____
Mesh Size _____ Diam. _____

From _____ to _____
Mesh Size _____ Diam. _____
From _____ to _____
Mesh Size _____ Diam. _____

* Use Data *

Private Well:
Public Well:

Domestic ☒
Community _____

Agricultural _____
Non Community _____

Industrial _____

Monitoring _____

MID-ATLANTIC LABORATORIES, INC.

5

BACTERIOLOGICAL CERTIFICATE
OF ANALYSIS.

SAMPLE

(See reverse side for instructions)

Nº 29573

State Certified

Environmental Laboratory

VA LAB ID # 00215 MD CERT #215

WV LAB ID # 9826 NC LAB ID# 51704

14204 BIG TIMBER ROAD, KING GEORGE

VA 22485

TEL: 804-742-5577

3/13/00	8:30 PM	J. Peyton
---------	---------	-----------

(m: 164) a

804 333 3406	804 333 4465
--------------	--------------

NAME John W. Peyton
STREET 1436 Chestnut Hill Rd
CITY Warsaw STATE VA ZIP 22572

NAME John W. Peyton
STREET 1436 Chestnut Hill Rd
CITY Warsaw STATE VA ZIP 22572

☒ CHECK ☐ MONEY ORDER # 3530
☐ CUSTOMER ACCOUNT: Bay 1 Peyton

(PWSID# OR HEALTH DEPT. I.D.#)

TO BE COMPLETED BY LAB ONLY

DATE <u>3/14/00</u>	TIME <u>1:00 PM</u>	BY <u>oo</u>
DATE <u>3/15/00</u>	TIME <u>1:00 PM</u>	ANALYST <u>8</u>

METHOD
☒ ONPG-MUG (24-HR) ☐ MPN
☐ ONPG-MUG (18-HR) (Bacterial Count)
☐ OVER 30 HRS. (May be invalid)

NO COLIFORM BACTERIA WERE DETECTED IN THIS SAMPLE—therefore this sample PASSES THE POTABILITY TEST required by the Environmental Protection Agency (EPA).

RESULTS
BOX MARKED
WITH "X" INDICATES
YOUR RESULTS
(EXPLANATION AT
RIGHT)

TOTAL COLIFORM BACTERIA WERE DETECTED IN THIS SAMPLE—therefore this sample DOES NOT PASS THE POTABILITY TEST required by the Environmental Protection Agency (EPA). For further information or recommended action, contact your local or state Health Department, drinking water division.

TOTAL COLIFORM AND E. coli (FECAL COLIFORM) BACTERIA WERE DETECTED IN THIS SAMPLE—therefore, this sample DOES NOT PASS THE POTABILITY TEST required by the Environmental Protection Agency (EPA). NOTE: The presence of E. coli bacteria indicates a potentially serious health threat. For further information or recommended action, contact your local or state Health Department, drinking water division.

OTHER: _____