



FILE
2

Lancaster County Health Department
P.O. Box 158
Lancaster, Virginia 22503
(804) 462-9919 Voice
462-6211 Fax

Septic Tank - Soil Absorption System Construction Permit

Health Department ID Number: 151-14-0131

Owner /Agent Information	
Violet M. Lewis Trust 97 Currell Cove Ln Ln. White Stone, VA 22578	Phone: (804)
Owner /Agent Information	
Property Address: 97 Currell Cove Lane Locality: Lancaster County	Tax Map Number: LAN 34-030A
Subdivision: Section: Block: Lot:	
Directions: Route 3 thru Kilmarnock, R/T 638 Blueberry Point Road, 9/10 mile Currell Cove Lane (red brick house) to end on right.	
General Information	
Approval Type: Repair Permit Type of Property: Residential	Daily Flow: 450 gallons Number of Bedrooms: 3 Occupancy Limit: maximum
Sewer Line	Distribution Box Information
Material: 4" SCH 40 PVC or equivalent EXISTING	No. of Boxes: 1 No. of Outlets: 10
Conveyance Line / Force Main Information	Header Line Information
Method: Gravity Material: Minimum crush strength 1500# Pipe Diameter: 4" Minimum Slope: 6" per 100' for non-pump	Material: ASTM F405 pipe or better (1500 # crush or equivalent) Minimum Slope: 2" per 100'
Septic Tank - Inlet Outlet Structure	Percolation Lines and Absorption Area
Capacity: 1000 gal The inlet structure shall be 1-2 inches higher than the outlet structure and shall extend 6-8 inches below and 8-10 inches above the normal liquid level. The outlet structure shall extend 35-40% below the normal liquid level and 8-10 inches above the normal liquid level. To comply with the maintenance requirements of 12 VAC 5-610-817 the septic tank must be provided with one of the following three options: 1) Inspection port, 2) Effluent filter, 3) Reduced maintenance tank EXISTING TANK	Slope: 2-4" per 100' Percolation Lines: 4" diameter Center to Center Spacing: 9' Installation Depth: 24 " Depth of Aggregate: 13" Size of Aggregate: 0.5-1.5" Total Number of Laterals: 5 Laterals to be 50' long, 3' wide Install 750 sq feet square feet total EXISTING FIELD

Please Note:


**REPLACE ORANGEBOG CONVEYANCE LINE WITH PVC. RECOMMEND
INSTALLING AN EFFLUENT FILTER**

REPLACE DISTRIBUTION BOX AND HEADER LINES.

This sewage disposal system construction permit is null & void if conditions are changed from those shown on the application or construction permit. No part of any installation may be covered or used until inspected, corrections made if necessary & the system is approved. The inspection will normally be made by the system designer, who may be an AOSE, PE, or EHS. Any part of any installation which has been covered prior to approval shall be uncovered, if necessary, upon direction of the Dept or the system designer.

This permit approval has been issued in accordance with applicable regulations based on the information and materials provided at the time of application. There may be other local, state, or federal laws or regulations that apply to the proposed construction of this onsite sewage system. The owner is responsible at all times for complying with all applicable local, state, and federal laws and regulations.

Site Evaluation and System Design By: Timothy Childs, Environmental Health Specialist Senior


Timothy Childs, EHSS

November 17, 2014
Issue Date

May 18, 2016
Expiration Date



Lancaster County Health Department
P.O. Box 158
Lancaster, Virginia
22503
(804) 462-9919 Voice
462-6211 Fax

Sewage System Construction Inspection Report

Health Department ID Number: **151-14-0131**

System Location

Tax Map: LAN 34-030A
Property Address: 97 Currell Cove Lane
County: Lancaster

Subdivision:
Section Block Lot

Sewer Line

Diameter: "
Material:

Satisfactory:
Date Inspected:
Comments:

Septic Tank

Volume: 1000 gallons
Material: Concrete (pre-cast)
Grade on Tees:

Satisfactory: Yes
Date Inspected: 11/18/2014
Comments: EXISTING TANK

Conveyance Line

Method: Gravity
Pipe Size: 4"
Material: Smooth Bore Plastic

Satisfactory: Yes
Date Inspected: 12/3/2014
Comments:

Distribution System and Header Lines

Method: Distribution Box
Box Material: Concrete Box
Number of Ports: 8
Header Material: Smooth-bore plastic

Satisfactory: Yes
Date Inspected: 11/18/2014
Comments:

Trench Dispersal Area

Design Type: Standard
Square Feet: 750 sq feet

Satisfactory: Yes
Date Inspected: 11/18/2014
Comments: EXISTING FIELD - REPLACED HEADER LINES

Trench Number: 5
Trench Length: 50'
Trench Depth: 24"

Trench Width: 3'
Center Spacing: 9'
Aggregate Type: Gravel

Overall Construction

Overall Construction: Yes
Construction Comments:
Completion Statement Received Date:

RECORD OF INSPECTION-SEWAGE DISPOSAL SYSTEM

Date 8-24-71 Case No. G-34

Owner DAVID LEWIS Address White Stone, Va. Phone _____
(Mailing Address)

Occupant _____ Address _____ Phone _____
(Mailing Address)

Exact Location of Premises White Stone - Rt. 638 - Right at 'Henry Cook' sign.
(Subdivision, Street or Road Name, Section or Lot No.) 34-30A Y

WATER SUPPLY INSPECTION

Installed according to Permit Design ☐ Yes ☐ No. Distance to nearest House Sewer _____ feet. Distance to nearest Sewage Disposal System _____ feet. (Use Form LHS-143 for Detailed inspection of Water Supply Reference Materials.)

SEWAGE DISPOSAL SYSTEM INSPECTION

(1) LOCATION

Allotted Area adequate ☐ Yes ☐ No. Distance from nearest lot lines _____ feet. Trees _____ feet.
 Water Supplies _____ feet. Buildings _____ feet.

(2) INSTALLATION AND DESIGN

Installed according to Permit Design ☐ Yes ☐ No
 Have additional Household Appliances been added NOT on Permit: ☐ Automatic Washer ☐ Garbage Disposal
☐ Other _____
(Describe)

(3) SOIL CONDITION

Are there soil conditions now evident which indicate system may be unsatisfactory as designed: ☐ Yes ☐ No. If Yes, show adjustments required under "Remarks" below.

(4) HOUSE SEWER LINE

Installed ☐ Yes ☐ No. Type of material _____
 Size _____ Inches.

(5) SEPTIC TANK

Constructed of _____
(Kind of Material)
 Inside Dimensions Length _____ feet. Width _____ feet.
 Liquid Depth _____ feet. Depth of Air Space _____ inches.
 Inside Fittings comply with requirements ☐ Yes ☐ No.

(6) DISTRIBUTION BOX

Watertight and equal surcharge to each line by Water Test
☐ Yes ☐ No. Distribution Box provided with _____
(Number)
 extra outlets for future use.

(7) SUBSURFACE ABSORPTION FIELD

Total Area in bottom of ditches _____ square feet.
 Number of ditches _____ Length of ditches _____ feet.
 Grade of ditches Minimum _____ Inches per 100 feet.
 Maximum _____ inches per 100 feet. Has system been checked by instruments (Level) ☐ Yes ☐ No
 Type aggregate used _____
 Depth of aggregate under Tile _____ inches
 Total depth of aggregate _____ inches
 Depth of backfill over aggregate _____ inches

(8) SURFACE DRAINAGE

Storm Drains from House and Basement flowing away from Subsurface Drainage Field: ☐ Yes ☐ No. Was Surface Drainage required ☐ Yes ☐ No. If Yes, has this been provided ☐ Yes ☐ No. Has area been drained by lowering Ground Water Table: ☐ Yes ☐ No. ☐ Not required.

(9) Are follow-up inspections necessary ☐ Yes ☐ No.

Septic Tank Contractor: W C Lamer Address _____ Phone _____

This Sewage Disposal System (Is) (Is Not) Approved by Lancaster County Health Department.

Date 10-15-71 Signed _____ Date _____ Approved _____
(Sanitarian) (Health Director)

Date _____ Approved _____ Date _____ Approved _____
(Advisory Sanitarian) (Reviewing Authority — Other Agency)

With proper maintenance, approved Sewage Disposal systems may be expected to function satisfactorily, provided no overloading or physical damage occurs to the system. Remarks: _____

Date 8-28-76 Case No. _____

Exact Location of Premises White Stone - Rt 638 - Right at "Healey Cook" sign
(Subdivision, Street or Road Name, Section or Lot No.)

☒ Dwelling ☐ Other _____
Actual or potential Bedrooms 3 Actual or estimated Water
Consumption _____ gal. per day Automatic Washing Machine
☒ Yes ☐ No Garbage Disposal unit ☐ Yes ☒ No
Additional wastes _____

Note: Owner or his agent must notify LANCASTER Co Health Department, Phone 462-3232 when installation is ready for inspection. If any Sewage Disposal System, or part thereof, is covered before being inspected by the Health Department, it shall be uncovered at the direction of the Health Director or his agent. CONDITIONS DISCOVERED DURING INSTALLATION MAY REQUIRE ADJUSTMENTS OF SYSTEM DESIGN. Changes from above specifications require Health Department approval before being made.

Based on the above information, the undersigned recommends that this permit be issued.

Date 8-24-71 Approved [Signature] Date 8-24-71 Signed [Signature]
 (Reviewing Authority) (Sanitarian or Health Director)

LHS - 121 Rev. 1-65
 Virginia State Department of Health

p. 1 of 2 **THIS PERMIT IS NOT TRANSFERABLE**

Water Supply and/or Sewage Disposal System Construction Permit

Commonwealth of Virginia
Department of Health
LANCASTER Health Department

Health Department
Identification Number 157-00-217
Map Reference 34-30A

General Information

Water Supply System: New ☒ Repair ☐ Public ☐ FHA ☐ VA ☐ Case No. ☐
Sewage Disposal System: New ☐ Repair ☐ Expanded ☐ Conditional ☐ Public ☐
Based on the application for a sewage disposal system construction permit filed in accordance with Section 2.13 E, of the Sewage Handling and Disposal Regulations and/or Section 2.13 of the Private Well Regulations a construction permit is hereby issued to:
Owner VIOLET LEWIS Telephone 435-3937
Address PO BOX 954 WHITE STONE For a Type Sewage Disposal System or Well to be constructed on/at USA 638 WHITE STONE TIR CURRELL COVE, ON 22 END
Subdivision ☐ Section/Block ☐ Lot ☐ Actual or estimated water use N/A

DESIGN	NOTE: SEWAGE DISPOSAL SYSTEM INSPECTION RESULTS
Water supply, existing: (describe) <u>WELL ON ADJACENT PROPERTY</u> To be installed: class <u>III A well</u> cased <u>100' +</u> grouted <u>30' +</u>	Water supply location: Satisfactory yes ☐ no ☐ comments _____ Completion Report _____ G. W. 2 Received: yes ☐ no ☐ not applicable ☐
Building sewer: _____ I.D. PVC Schedule 40, or equivalent. Slope 1.25" per 10' (minimum). ☐ Other _____	Building sewer: yes ☐ no ☐ comments _____ Satisfactory
Septic tank: Capacity _____ gals. (minimum). ☐ Other _____	Pretreatment unit: yes ☐ no ☐ comments _____ Satisfactory
Inlet-outlet structure: _____ PVC Schedule 40, 4" tees or equivalent. ☐ Other _____	Inlet-outlet structure: yes ☐ no ☐ comments _____ Satisfactory
Pump and pump station: _____ No ☐ Yes ☐ describe and show design. _____ if yes: _____	Pump & pump station: yes ☐ no ☐ comments _____ Satisfactory
Gravity mains: 3" or larger I.D., minimum 6" fall per 100', 1500 lb. crush strength or equivalent. ☐ Other _____	Conveyance method: yes ☐ no ☐ comments _____ Satisfactory
Distribution box: _____ Precast concrete with _____ ports. ☐ Other _____	Distribution box: yes ☐ no ☐ comments _____ Satisfactory
Header lines: _____ Material: 4" I.D. 1500 lb. crush strength plastic or equivalent from distribution box to 2' into absorption trench. Slope 2" minimum. ☐ Other _____	Header lines: yes ☐ no ☐ comments _____ Satisfactory
Percolation lines: _____ Gravity 4" plastic 1000 lb. per foot bearing load or equivalent, slope 2" 4" (min. max.) per 100'. ☐ Other _____	Percolation lines: yes ☐ no ☐ comments _____ Satisfactory
Absorption trenches: _____ Square ft. required _____; depth from ground surface to bottom of trench _____; aggregate size _____; Trench bottom slope _____; center to center spacing _____; trench width _____; Depth of aggregate _____; Trench length _____; Number of trenches _____	Absorption trenches: yes ☐ no ☐ comments _____ Satisfactory Date _____ Inspected and approved by: _____ Sanitarian


P. 272

Health Department
Identification Number 157-00-217

Schematic drawing of sewage disposal and/or water supply system and topographic features.

Show the lot lines of the building site, sketch of property showing any topographic features which may impact on the design of the well or sewage disposal system, including existing and/or proposed structures and sewage disposal systems and wells within 200 feet. The schematic drawing of the well site or area and/or sewage disposal system shall show sewer lines, pretreatment unit, pump station, conveyance system, and subsurface soil absorption system, reserve area, etc. When a nonpublic drinking water supply is to be permitted, show all sources of pollution within 200 feet.

- ☐ The information required above has been drawn on the attached copy of the sketch submitted with the application. Attach additional sheets as necessary to illustrate the design.



INSTALL IN LOCATION SHOWN
A CLASS III A WELL,
CASED 100'+, GROUTED 20'+.

MAINTAIN 50'+ FROM ANY
SOURCE OF CONTAMINATION,

SUBMISSION OF WELL
COMPLETION REPORT AND
SATISFACTORY RESULTS OF
BACTERIOLOGICAL ASSAY
REQUIRED FOR APPROVAL.

**THIS PERMIT IS
NOT TRANSFERABLE**

This sewage disposal system and/or water supply is to be constructed as specified by the permit or attached plans and specifications.

This sewage disposal system and/or well construction permit is null and void if (a) conditions are changed from those shown on the application (b) conditions are changed from those shown on the construction permit.

No part of any installation shall be covered or used until inspected, corrections made if necessary, and approved, by the local health department or unless expressly authorized by the local health dept. Any part of any installation which has been covered prior to approval shall be uncovered, if necessary, upon the direction of the Department.

Date: 6/21/00 Issued by: [Signature]

Sanitarian

Date: _____ Reviewed by: _____

Supervisory Sanitarian

This Construction
Permit Valid until

12-21-03

If FHA or VA financing

Reviewed by Date _____

Date _____