

Completion Statement

Commonwealth of Virginia
State Department of Health

Health Department
Identification Number

35-216F
151-84-245

Health Department

Name of Company/Corporation/Individual:

Essential Systems

Address:

Telephone:

Owner's Name

David Fuller

Owner's Address

Location of Installation: Lot

Block

Section:

Subdivision:

Other:

I hereby certify that the onsite sewage disposal system has been installed and completed in accordance with the construction permit issued (date) *9/27/84* and is in compliance with Part D of the Sewage Handling and Disposal Regulations and when appropriate the plans and specifications for the project.

2/22/85
Date

Signature and Title

[Signature]
Pres

Sewage Disposal System Construction Permit

Commonwealth of Virginia
Department of Health

Health Department



Health Department
Identification Number 151-84-245
Map Reference 35-266F

Renewal of attached 1/15/12 **General Information**

New ☒ Repair ☐ Expanded ☐ Conditional ☐ FHA ☐ VA ☐ Case No. _____

Based on the application for a sewage disposal system construction permit filed in accordance with Section 3.13.01, a construction permit is hereby issued to:

Owner DAVID + BARBARA FULLER Telephone 301-645-4450

Address 6007 SUZANNE RD. WILDFIRE, MD 20601 202-724-0104

For a Type I Sewage disposal system which is to be constructed on/at Rt 695 out of

Subdivision ALEXANDER Section/Block _____ Lot 8

Actual or estimated water use 450

DESIGN	NOTE: INSPECTION RESULTS
Water supply, existing: (describe) To be installed: class <u>Flowline</u> cased <u>10" x 12"</u> grouted <u>yes</u>	Water supply location: yes ☒ no ☐ comments Satisfactory <u>48ft. from house foundation</u> <u>underall log.</u>
Building sewer: <u>4"</u> I.D. PVC 40, or equivalent. Slope 1.25" per 10' (minimum). ☐ Other _____	Building sewer: yes ☐ no ☐ comments Satisfactory
Septic tank: Capacity <u>1000</u> gals. (minimum). ☐ Other _____	Pretreatment unit: yes ☒ no ☐ comments Satisfactory
Inlet-outlet structure: PVC 40, 4" tees or equivalent. ☐ Other _____	Inlet-outlet structure: yes ☒ no ☐ comments Satisfactory
Pump and pump station: No ☒ Yes ☐ describe and shown design. if yes: _____	Pump & pump station: yes ☐ no ☐ comments Satisfactory
Gravity mains: 3" or larger I.D., minimum 6" fall per 100', 1500 lb. crush strength or equivalent. ☐ Other _____	Conveyance method: yes ☒ no ☐ comments Satisfactory
Distribution box: <u>6+</u> ports. Precast concrete with _____ ☐ Other _____	Distribution box: yes ☒ no ☐ comments Satisfactory
Header lines: Material: 4" I.D. 1500 lb. crush strength plastic or equivalent from distribution box to 2' into absorption trench. Slope 2" minimum. ☐ Other _____	Header lines: yes ☒ no ☐ comments Satisfactory
Percolation lines: Gravity 4" plastic 1000 lb. per foot bearing load or equivalent, slope 2" 4" (min. max.) per 100'. ☐ Other _____	Percolation lines: yes ☒ no ☐ comments Satisfactory
Absorption trenches: Square ft. required <u>750</u> ; depth from ground surface to bottom of trench <u>42"</u> ; aggregate size <u>5-1.5"</u> Trench bottom slope <u>2-4" / 100'</u> center to center spacing <u>9</u> ; trench width <u>3</u> <u>5-50 LINES 24" DEEP</u> <u>Aggregate depth 13"</u>	Absorption trenches: yes ☒ no ☐ comments Satisfactory

Date 2/22/05 Inspected and approved by: [Signature]
Sanitarian

