

Report Prepared Exclusively For: Mrs. Kathy & Mr. Roger Prime Represented By: Mrs. Maureen Smith, Coldwell Banker Bain

Friday, April 22, 2016

JOB SUMMARY AND RECOMMENDED ACTIONS: Access to the side sewer for the subject property was gained through the soil stack on the roof. The line is constructed of cast iron pipe transitioning to concrete pipe just beyond the home. The line runs east to the city main below 156th Pl NE for approximately 99' as measured by lineal feet of camera line fed into the system *. No defects were observed at the time of inspection therefore no corrective actions will be required at this time

Thank you for trusting Inspection Services Northwest with your business, if you have any questions about any part of this report, please give us a call at 206-241-8087. A video clip of your sewer inspection has been uploaded to YouTube and is available for viewing at:

https://youtu.be/iPlB1tmgLEg

*The actual length of a given sewer will always be somewhat less than the lineal foot measurement recorded by the camera due to varying amounts of slack being fed into the sewer. Generally the larger the pipe diameter and the rougher the surface of the pipe, the more slack it will use up. The lineal footage measurement is given primarily as a means of referencing the relative locations of certain features and/or defects and does not constitute any written guarantee as to actual lengths or locations.



4/22/2016 1:13:01 PM 1' 9"

4/22/2016 1:13:33 PM 40' 4"



4/22/2016 1:17:02 PM 68' 5"



4/22/2016 1:17:15 PM 6



4/22/2016 1:17:23 PM 68' 6"



4/22/2016 1:18:42 PM 99' 8"

