

AFFORDABLE ABATEMENT & DEMO
2721 CAMPOSTELLA ROAD CHESAPEAKE VIRGINIA 23324
PHONE: 757-494-9727/FAX: 757-494-9227

Letter of Clearance for Reoccupancy

Date: July 27, 2026

Project Location

Asbestos Abatement Services At:
1130 Larchmont Crescent
Norfolk Virginia

Summary of Abatement Work

As of July 27, 2026, Affordable Abatement and Demolition has completed the removal and proper disposal of all asbestos pipe insulation from the attic area of the property 1130 Larchmont Crescent in Norfolk, Virginia.

Clearance Notification

This letter serves as official notice that the abated area has been cleared and is now safe for reoccupancy or for other trades to resume work at the site.


Company Licensing

AAD Asbestos License #: 3306001227

Contact Information

If you have any questions or require further information regarding this clearance letter, please contact us at the phone number provided above.

Sincerely,



Tyrone Fuller
Owner

**APPLIED
LABORATORY
SERVICES**

Commonwealth of Virginia Asbestos Analytical
Laboratory # 3333000153
AIHA-PAT IH Participant #102666

Certificate of Analysis


Analyte type: 25 mm MCEF filter cassette, for total fiber count.
Method: NIOSH Method 7400, Issue 3. Issue 3: dated 14 June 2019.

ALS Account: 09-561
Customer: Affordable Abatement & Demo
2721 Campostella Road
Chesapeake, VA 23324
P O:
TAT: Immediate
Removal Type:

LIMS ID: 1130 ALS-2026-104215
Project Name:
ProjectNo: 1130 Larchmont Cresc
Location: 1130 Larchmont Cresc
Samples Received: 7/27/2026
Date Analyzed: 7/27/2026

Lab Sample ID	Cust. Sample ID	Sample Date	Sample Type	Sample Description	Fibers/ Fields	Flow Rate (L/min)	Sample Time (min)	Sample Volume (L)	Conc. (f/cc)	8-Hr TWA (f/cc)
104215-1	1	7/27/2026	Clearance	Attic	0.0 / 100	10.000	90	900.000	<0.005	

Analyst:



Adam Jaudon

Under this test methodology, the analytes are fibers ($>5\mu\text{m}$.) The estimated limit of detection (LOD) is 7 fibers per millimeter of filter area (<0.01 f/cc) with an estimated limit of quantification (LOQ) of 0.005 f/cc. Fibers less than 0.25 micrometers in diameter cannot be detected; therefore, Method 7402 should be considered for definitive analysis in critical situations. The USEPA recommended re-occupancy clearance level is 0.01 or less f/cc of air sampled. The OSHA permissible exposure limit is 0.1 f/cc of air (8-hour time-weighted average). ALS does not verify sample information provided by the customer on the submittal form. Results are not blank corrected unless otherwise noted.

APPLIED LABORATORY SERVICES, LLC

Cell
757-717-1841
Tyronne

Chain of Custody Asbestos Air Analyses

Customer Name: Affordable Abatement Project Name: _____
 Address: 2721 CAMPSTELLA RD Project Location: _____
 City, State, Zip: CHES VA Removal Type: _____
 Email: _____ Instructions: _____
 Phone #: _____ PO #: _____
 Collected by: Tyronne Fuller Project #: _____
 Date Submitted: 7-27-26 ALS LIMS#: 104215

*Analytical Method Requested: ☒ PCM ☐ TEM
 Turn Around Time Requested: ☒ Immediate (PCM ONLY) ☐ 1 Day ☐ Standard (3-5 Days)
 (Use One Chain of Custody Per Analysis Type) (Need Results by: _____)

*Sample Types: Area (A), Excursion (E), Personal (P), Clearance (C), Blank (B)

Sample No.	Sample Date	*Sample Type	Sample Location/Person-SSN	Pump Start Time	Pump Stop Time	Total Time	Average Flow Rate	Pump No.
1	7-27-26	Blank (B)	Attic	9:00	10:30	1.5hr	100	1
		Blank (B)						
		Blank (B)						
		Blank (B)						
		Blank (B)	Verbal Given					
		Blank (B)						
		Blank (B)						
		Blank (B)						
		Blank (B)						
		Blank (B)						

PCM – Phase Contrast Microscopy, TEM – Transmission Electron Microscopy

Special Instructions: _____

Released By (Print)	Signature	Date	Received By (Print)	Signature	Date
Tyronne Fuller			Kim Johnston	K. Johnston	7/27/26
			Adam Jarden	Adam Jarden	7/27/26

3301 Colley Ave, Norfolk, Virginia 23508 | Tel: (757) 623-0121 | Fax: (757) 623-2785
 Commonwealth of Virginia Analytical Laboratory License 3333000153 (Rev. 2025-05-02)

2721 Campostella Road
Chesapeake Virginia 23324

Date	Invoice #
7/27/2026	5547

Bill To
Howard Hanna Norfolk 2204 Hampton Boulevard Norfolk, Virginia 23517

PAID
07/27/2026

P.O. No.	Terms	Project
1130	Due on receipt	1130 Larchmont Cre...

Item	Description	Est Amt	Prior Amt	Prior %	Qty	Rate	Curr %	Total %	Amount
Asbestos...	Affordable Abatement shall provide abatement services at the location of 1130 Larchmont Crescent in Norfolk Virginia. The work shall be as follows: Remove and dispose of asbestos pipe insulation from the attic area of the property. This price includes an air clearance and a letter for reoccupancy upon completion of the work. Load and remove construction debris from site in containers provided by Affordable Abatement & Demolition LLC. Load and remove hazardous debris from site in containers provided by Affordable Abatement & Demolition LLC. Dispose of ACM in accordance with OSHA and EPA requirements for Hazardous waste disposal.	3,800.00			1	3,800.00	100.00%	100.00%	3,800.00

Thank you for your business.	Total	\$3,800.00
	Payments/Credits	-\$3,800.00
	Balance Due	\$0.00